NO.NEWZ/BBMP/DD/PMC/2020-2021

Date:10-08-2020

To,
The Executive Engineer,
Dasarahaali Division,
Hesaraghatta Main Road
Bangalore-560073

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work:Improvements to Roads And Drains At Mallasandra Colony Surrounding Area In Ward No.13 Shettyhalli Sub Division

Item No	Description of work	Unit	Qty
1	KSRRB 300-3. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil invoiving , excavated surface leveled & sides neatly dressed ,	Cum	643.21
2	Removing And Refixing stone slabs of drains and pointing in C.M (1:3) (Page No.27/ Item No.5.33/ PWD SR 2018-19)	Sqm	241.20
3	KSRRB M300- Construction of Embankment with Material Gravel/ Murrum. KSRRB M300-53. Construction of embankment with approved material Gravel/Murrum with	Cum	37.13
4	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates	Cum	194.18
5	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size granite metal	Cum	91.36
6	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C workincluding straightening, cutting, bending, hooking, placing in position,lapping and / or welding	Tonne	9.15
7	Providing and fixing M.S. grill work for windows and ventilator weighing 21kg/Sqm using M.S. flats, or M.S square rods or combination of M.S. flats and steel sections and	Kg	1772.40
8	Providing and fixing Precast RCC cover slabs of 100 mm thick for drain in cement concrete 1:1.5:3 using graded granite jelly 20mm and down size with steel	Sqm	169.59
9	Providing and fixing Precast RCC slab of 250mm thick for Culverts made of Plain/Reinforced Cement Concrete design mix M25 with OPC@340kgs,with 20mm and	Sqm	30.09
10	Providing and constructing granite /trap/ baslat size stone masonry in foundation with cement mortar 1:6, stones hammerd dressed in courses not less than 20cms high,	Cum	15.65
11	KSRRB M200-24. Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in volume and stock	Cum	58.34
12	KSRRB 300-49. Scarifying bituminous course 50mm to 75mm thick along with premix carpet / surface dressing by manual means without disturbing the base and stacking of	Sqm	541.22
13	KSRRB 300-Compaction KSRRB 300-58. Compaction of original ground with maximum of 6 passes of 8 to 10 tonnes power roller including filling in depression occuring	Sqm	1063.71
14	KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap I basalt to wet mix macadam specifications including pre mixing the	Cum	159.48

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ. ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಮಲ್ಲಸಂದ್ರ ಬೆಂಗಳೂರು.

Scanned with CamScanner

Item No	Description of work	Unit	Qty
15	Cement concrete pavement.Construction of un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base with OPC cement or any	Cum	172.75
16	Removal of Unserviceable Soil with Disposal KSRRB M300-19. Removal of unserviceable soil including excavation, loading and disposal but excluding	Cum	643.21
17	KSRRB M100-1 Loading and Unloading of Stone Boulder / Stone aggregates /Sand/ Kanker / Moorum. KSRRB M100-1 : Placing tipper at loading point, loading with front	Cum	85.40
18	KSRRB M100-4.1. Cost of Haulage Excluding Loading and Unloading MORTH -100/ Chapter 1 Case-I : Surface Road (P.No.136 & I.No.17.4 PWD 18-19)	t.km	728.61

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರಮಣಮಹರ್ಷಿನಗರ, ಬೆಂಗಳೂರು.

Scanned with CamScanner